BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Repairs and renovation of Samudaya Bhanvana Building at Nagenahalli and Kenchenahalli in chowdeshwari ward no-02 of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri Chethan P**
4	Time Stipulated for Completion of work	180 days.
5	Date of Commencement	31-12-2022.
6	Date of Completion:	28-02-2023.
7	Measurment Recorded	
	M.B No	5862
	Page No	5861 78 to 196.
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Ramasanjeevaiah
	2) Asst. Engineer	Narashimaiah.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 1476073/-	Rs 1474716/-		1357/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramasanjeevaiah
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP) Ynk. Zone
Yelahanka, Bangalore

ASST. EXE ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE